

UNCLASSIFIED

AD NUMBER

AD844661

LIMITATION CHANGES

TO:

Approved for public release; distribution is unlimited. Document partially illegible.

FROM:

Distribution authorized to U.S. Gov't. agencies and their contractors;
Administrative/Operational Use; 03 AUG 1969.
Other requests shall be referred to Office of the Adjutant General (Army), Washington, DC 20310. Document partially illegible.

AUTHORITY

AGO ltr 29 Apr 1980


THIS PAGE IS UNCLASSIFIED

THIS REPORT HAS BEEN DELIMITED
AND CLEARED FOR PUBLIC RELEASE
UNDER DOD DIRECTIVE 5200.20 AND
NO RESTRICTIONS ARE IMPOSED UPON
ITS USE AND DISCLOSURE.

DISTRIBUTION STATEMENT A

APPROVED FOR PUBLIC RELEASE;
DISTRIBUTION UNLIMITED.

DISCLAIMER NOTICE



THIS DOCUMENT IS BEST QUALITY AVAILABLE. THE COPY FURNISHED TO DTIC CONTAINED A SIGNIFICANT NUMBER OF PAGES WHICH DO NOT REPRODUCE LEGIBLY.



FOR OFFICIAL USE ONLY

DEPARTMENT OF THE ARMY
OFFICE OF THE ADJUTANT GENERAL
WASHINGTON, D.C. 20310

IN REPLY REFER TO

AGAM-P (M) (22 Nov 68) FOR OT UT 683376

26 November 1968

SUBJECT: Operational Report - Lessons Learned, Headquarters, 168th
Engineer Combat Battalion, Period Ending 31 July 1968

SEE DISTRIBUTION

1. Subject report is forwarded for review and evaluation in accordance with paragraph 5b, AR 525-15. Evaluations and corrective actions should be reported to ACSFOR OT UT, Operational Reports Branch, within 90 days of receipt of covering letter.
2. Information contained in this report is provided to insure that the Army realizes current benefits from lessons learned during recent operations.
3. To insure that the information provided through the Lessons Learned Program is readily available on a continuous basis, a cumulative Lessons Learned Index containing alphabetical listings of items appearing in the reports is compiled and distributed periodically. Recipients of the attached report are encouraged to recommend items from it for inclusion in the Index by completing and returning the self-addressed form provided at the end of this report.

BY ORDER OF THE SECRETARY OF THE ARMY:

1 Incl
as

DISTRIBUTION:

Commanding Generals
US Continental Army Command
US Army Combat Developments Command
Commandants
US Army Command and General Staff College
US Army Engineer School

Kenneth G. Wickham
KENNETH G. WICKHAM
Major General, USA
The Adjutant General

DDC
DEC 16 1968
A

UNCLASSIFIED REPORT

DISTRIBUTION NO FOREIGN WITHOUT APPROVAL OF
ASSISTANT CHIEF OF STAFF FOR FORCE DEVELOPMENT
(ARMY) ATTN FOR OT UT WASHINGTON, D.C. 20310

Protective marking cancelled when
separated from inclosure.

FOR OFFICIAL USE ONLY

AD 844661

27

DISTRIBUTION (Cont'd)

Copies furnished:

Office, Chief of Staff, US Army

Deputy Chiefs of Staff

Chief of Engineers

Chief of Research and Development

Assistant Chiefs of Staff

The Surgeon General

Defense Documentation Center

Security Officer, Hudson Institute

Commanding Officers

US Army Limited War Laboratory

US Army Logistics, Doctrine Systems & Readiness Agency

168th Engineer Combat Battalion

WHITE SECTION <input type="checkbox"/>	
BUFF SECTION <input checked="" type="checkbox"/>	
DISTRIBUTION	
BY	
EXPIRATION/AVAILABILITY CODE	
SIST.	AVAIL. DATE OR SPECIAL
2	23

FOR OFFICIAL USE ONLY

DEPARTMENT OF THE ARMY
HEADQUARTERS, 168TH ENGINEER COMBAT BATTALION
APO US Forces 96289

EBA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

THRU: Commanding Officer
79th Engineer Group
APO US Forces 96491

Commanding General
20th Engineer Brigade
ATTN: AVBI-OPN
APO US Forces 96491

Commanding General
United States Army Engineer Troops, Vietnam (P)
APO US Forces 96375

Commanding General
United States Army, Vietnam
ATTN: AVHGC-DH
APO US Forces 96307

Commander-in-Chief
United States Army, Pacific
ATTN: GPOP-OT
APO US Forces 96558

TO: Assistant Chief of Staff for Force Development
Department of the Army (ACSFOR-DA)
Washington, D.C. 20310

FOR OT UT
683376

Inclosure

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY

EDA-CO

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR- (R1)

1. Section 1. Operations: Significant Activities.

a. General. The 168th Engineer Combat Battalion, beginning its third year in Vietnam, continued its dual mission of combat support and base construction throughout the III Corps Tactical Zone. The Battalion retained its normal disposition with Headquarters, Headquarters Company, Company A, Company D, the 557th Engineer Company (LE), the 168th Land Clearing Task Force located at Di An; Company B and one equipment platoon from the 557th Engineer Company (LE) at Lai Khe; and Company C supported by one platoon of the 557th Engineer Company (LE) at Quan Loi. From this disposition, operational support missions were conducted for the 1st Infantry Division, 25th Infantry Division, 11th Armored Cavalry Regiment, 199th Light Infantry Brigade, II Field Force Artillery, Korean Construction Group and 5th Special Forces Group. The battalion continued to perform diversified and challenging combat support missions. Increased emphasis was placed on missions requiring specialized, air mobile techniques. Construction effort was directed toward the 1st Infantry Division base camps at Di An, Lai Khe, and Quan Loi, RVN.

b. Command. Lieutenant Colonel John E. Schweizer assumed command of the battalion on 7 May 1968, replacing Lieutenant Colonel John R. Manning, who departed on normal rotation to CONUS. Major Robert C. Riese, Executive Officer, departed for assignment to Headquarters, II Field Forces, on 10 June 1968, and was replaced by Major Francis L. Hanigan who was assigned to the battalion on 26 June 1968. CW3 Donald F. Lane, Major Peter J. Offringa, and 1LT Alfred M. Archibald continued in their assignments as S-1, S-3, and S-4 respectively. 1LT Gordon Nelson, who rotated to CONUS, was replaced as S-2 by 1LT William T. Jones on 2 May 1968. 1LT William D. Nowell was replaced as Engineer Equipment Maintenance Officer by 1LT Melvin C. Lynch, Jr. Captain Wayne W. Marsh departed the command on 18 July 1968 and gave his command of Headquarters Company to 1LT Rodger V. Warren on 15 July 1968. CPT William A. Navas arrived from Germany to replace Captain Douglas E. Holen as the commander of Company A on 12 June 1968. 1LT James D. Baum arder assumed command of the 168th Land Clearing Task Force 17 June 1968, and was replaced in his former command of Company B by 1LT Robert O. Fekdahl on 15 June 1968. Captain Lucien E. Dornard, 1LT Floyd G. Willoughby, and Captain William F. Allison, Jr. remained in command of Company C, Company D and the 557th Engineer Company (LE), respectively during the entire quarter. A current organizational chart is attached as Inclosure 1.

c. Personnel, Administration, Morale, and Discipline.

(1) Throughout the quarter, the battalion's strength remained relatively stable with no rotational hump occurring during the period. The

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY

ECM-00

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

reduced turnover of personnel has had a stabilizing effect on work production by the individual soldiers. The continuing problem of lack of experience in the middle NCO grades is chronic, and the outlook for the near future shows little improvement. Officer strengths show stability, with a general shortage of captains and an influx of lieutenants who lack both experience and engineer schooling or degrees.

(2) The 168th Engineer Battalion Open Mess operations have received considerable command attention, and operation of the mess is considered satisfactory. As of 25 June 1968, total assets of the Open Mess were \$84,000 with a gross income during June of approximately \$27,500. The command goal is to return of a maximum of the net profit to the membership by increased benefits and entertainment.

(3) The following is a list of significant personnel actions accomplished in the battalion during the past quarter:

- (a) Summary Courts Martial: 1
- (b) Special Courts Martial: 4
- (c) Foreign Service Tour Extensions: 79
 - 1. Legion of Merit: 2
 - 2. Air Medals: 16
 - 3. Bronze Star (Valor): 3
 - 4. Bronze Star: 21
 - 5. Army Commendation Medal (Valor): 6
 - 6. Army Commendation Medal: 49
 - 7. Purple Heart: 41

d. Intelligence: The S-2 Section conducted continuous reconnaissance throughout the battalion's area of responsibility. Reconnaissance of forward airfields was conducted monthly. Work estimates and priorities were compiled to assist Company D in its maintenance mission for 14 forward airfields. Lines of communications were continuously surveyed to insure that work estimates remained current. A comprehensive reconnaissance of Route 13 from Lai Khe to An Loc assisted Company D and Company C in programming effort for LOC maintenance. The S-2 Section provided two non-commissioned officers to assist the Special Forces in tactical demolition

(3)

FOR OFFICIAL USE ONLY

NOT REPRODUCIBLE

FOR OFFICIAL USE ONLY

3 August 1968

72000
SUBJECT: Operational Report of the 166th Engineer Combat Battalion for
Period Ending 31 July 1968, AOS COMBAT-65 (21)

missions near the Cambodian border during the period 17 May - 4 Jun. The battalion defensive perimeter was refined by the installation of additional tactical wire, perimeter lighting, claymore mines and trip flares.

c. Plans, Operations, Training.

(1) Plans: The Battalion S-3 planned and organized all major operations. In addition, plans were formulated for twelve new "design and construct" directives received from the 79th Engineer Group. Facilities designed included two dog kennels, a theater-chapel, one 20-ton ice plant, a brigade headquarters, and a 7200 foot electrical distribution system. In addition, plans were developed for the upgrading of forward airfields at Katum, Thien Ngon and Tonle Chon; the construction of a C74, type II airfield at Tra Cu and an infantry defensive position and refueling and rearming complex at Song Do.

(2) Operations:

(a) Combat Support: The battalion's combat support effort was expended principally in the areas of forward airfield construction and upgrading, land clearing, and construction and repair of roads and lines of communications. The air mobile equipment of Company D was committed to major operations for the first time during this quarter. Major combat support operations included:

1. Forward Airfield Repair - Lunard (26 March 1968 - 2 May 1968). The Second Platoon, Company D, was airlifted to Lunard Special Forces Camp from Chi Linh Special Forces Camp on 26 March 1968. The airfield was graded and recompact. The parking apron was partially resurfaced utilizing 1,720 cubic yards of laterite. In early April 1968, equipment support base adjacent to the Special Forces Camp. The runway, parking apron, and turnaround were sealed with penoprime. Personnel and equipment were extracted to Di An on 2 May 1968 (See Inclosure 2, After Action Report - Lunard)

2. Forward Airfield Repair - Duc Phong (10 April 1968 - 4 July 1968). On 10 April 1968, the Third Platoon, Company D, began upgrading the airfield supporting Duc Phong Special Forces Camp. A 245'x300' parking apron was constructed utilizing 7,660 cubic yards of laterite. The turnarounds were widened and drainage provided. In early May, erosion of the runway caused by heavy rains necessitated a major upgrading of the southern 600 feet of runway. Additional equipment was airlifted to the site. Seven hundred-fifty cubic yards of laterite were used to improve the runway drainage. The runway, parking apron and turnaround were sealed with

FOR OFFICIAL USE ONLY

NOT REPRODUCIBLE

FOR OFFICIAL USE ONLY

PLA-00

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

penneprime. The task force was extracted on 9 July 1968. (See Inclosure 3, After Action Report - Duc Phong.)

3. Land Clearing - Operation Giant Swath (1 May 1968 - 11 June 1968). The 168th Land Clearing Task Force returned to the 1st Infantry Division Area of Operations to provide jungle clearing support during Operation Giant Swath. The objective of Giant Swath was to provide surveillance lanes from the Michelin Plantation to the Song Be River, clear access lanes into the area of the "Iron Trapezoid" and construct an overland line of communications from Route 13 into the Michelin Plantation. Two land clearing teams were employed, the 168th Land Clearing Task Force and the 86th Land Clearing Team. Security was provided by the 3d Brigade, 1st Infantry Division. The Land Clearing Task Force initially cleared a 1000 meter wide surveillance strip east of Route 13 toward the Song Be River. An area was cleared for future use as a fire support base. The Task Force was then moved to the "Iron Trapezoid" where a series of 200 meter wide swaths were cut to provide access for heliborne assaults into the area. The operation was plagued by maintenance problems caused by the heavy jungle and excessive age of the tractors. Enemy activity, though light initially, increased as the task force penetrated deeper into the area. During the final week of clearing, 3 tractors were declared combat losses as a result of enemy mines. The operation was terminated on 11 June 1968 with 4096 acres cleared. (See Inclosure 4, After Action Report - Giant Swath)

4. Road Construction - Dau Linh Province Road (1 May 1968 - 3 June 1968). During Operation Giant Swath, Company D assisted the 1st Engineer Battalion in the construction of an all-weather road from Route 13 to the Michelin Plantation. Initially, a platoon from Company D, augmented with six 290M tractors with scrapers, expanded a pioneer road, constructed by the 1st Engineer Battalion, into a two lane all-weather road. After 6.3 kilometers were completed, heavy rains made use of the 290M tractors impractical; and Company D assumed responsibility for construction of portions of the pioneer road utilizing dump trucks. During the course of the operation, 2460 cubic yards of laterite were placed. The road was completed on 3 June 1968.

5. Forward Airfield Construction - Tra Cu (15 May 1968 - in progress at end of reporting period). The Second Platoon, Company D, was airlifted by rotary wing aircraft from Di An to the Special Forces Camp at Tra Cu. The platoon's mission was to construct a C7A, type II airfield. Because no source of fill was available, lime - soil stabilization of the available delta clay was chosen as the method of construction. Heavy Monsoon rains severely hampered construction during the first 60 days. Utilizing one D5 dozer, two D2 dozers, two graders and one MRS 100 scraper, the airfield was shaped and crowned. Drainage was established by construction

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY

EEA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

of a series of lateral ditches. The saturated soil conditions necessitated a large amount of hand work. At the close of the reporting period, the airfield was filled and crowned to grade. Lime stabilization of the field by 100-foot sections will commence during the next quarter and a wearing surface of M8A1 matting will be placed. Completion date is set for 20 September 1968.

6. Forward Support Base - Song Be (4 June 1968 - in progress at end of reporting period). The Third Platoon, Company D, was airlifted to Song Be by C-130 and CH-47 aircraft on 4 June 1968. Construction was begun on a new night defensive position for the infantry security battalion, a ten point refueling system, a five point rearming system, and a new ammunition supply point. Concurrently, the C-130 runway was repaired and the parking apron and turnarounds repeneprimed. By 31 July 1968, the defensive position was completed and the refueling system was 85% complete. Completion date for the entire project is 20 August 1968.

7. Land Clearing - Operation Lam Sam (5 July 1968 - in progress at time of report). The 168th Land Clearing Task Force continued supporting the 1st Infantry Division in land clearing operations along TL1A and LTL16 west of Tan Uyen. Jungle is being cleared for 1000 meters parallel to the roads. Production has been unusually high. The Task Force has averaged better than 400 acres each day. Security is being provided by a troop from the 11th Armored Cavalry Regiment. Enemy action has been light. Three tractors have been damaged by mines, and three men have been KIA.

8. LOC Maintenance. The battalion retained responsibility for maintenance of 264 kilometers of Route 13, the main supply route for the 1st Infantry Division. Both scheduled maintenance and emergency repair of enemy interdiction were accomplished. The bypass around the Lai Khe base camp was upgraded in early May. More than 5000 cubic yards of laterite were placed, shaped and compacted. The portion of Route 13 within the Lai Khe base camp was recapped using 1720 cubic yards of laterite. On two occasions, Company B moved platoon-sized task forces to fire support bases along Route 13 for extended upgrading efforts. During the reporting period, 6.2 kilometers of Route 13 were upgraded utilizing 5,670 cubic yards of laterite. Company B responded to reaction force missions on Route 13 on 11 occasions. Eight craters were filled, four blown culverts were replaced, and 16 kilometers of road were swept for mines.

9. Local Security. The battalion retained responsibility for two kilometers of defensive born at the Di An base camp. The companies at Quan Loi and Lai Khe served as ready reaction forces for their respective base camps. Twice weekly, Company C provided a platoon sized security

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY

EDA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for Period Ending 31 July 1968, RCS CSFOR-65 (R1)

force to the Quan Loi perimeter to free infantry troops for night ambush patrols. The battalion frequently provided its own job site security since tactical elements were often committed to higher priority missions.

10. Other Combat Support. The battalion provided equipment support, technical assistance, and on-call combat support to tactical units within its area of operations. Company B and Company C provided mine sweep teams, expedient road repair crews, and equipment support as required to all 1st Infantry Division operations in the vicinity of Lai Khe and Quan Loi. The Ammunition Supply Point at Lai Khe was expanded under an operational support directive. During Operation Giant Swath, dozers, loading equipment, and dump trucks were provided by Company B to assist the 1st Engineer Battalion in their road construction mission. Company C constructed four revetments for gunpads for the 175mm gun battery at Quan Loi. The battalion maintained a ready reaction force capable of accomplishing emergency repairs to forward airfields within its area of responsibility. A squad-sized repair force from Company A effected emergency repair of the airfield at Katun Special Forces Camp from 18 - 21 June 1968. The work force then flew to Thien Ghon Special Forces Camp where the rutted condition of the runway had closed the airfield. The airfield was repaired within two days and the task force extracted (See Inclosure 5, After Action Report - Thien Ghon, Katun). On 5 May 1968, Company A provided demolitions support to the 5th Special Forces Group by destroying unexploded ammunition. Six hundred-fifty tons of ordnance were demolished. The battalion's ready reaction force at Di An removed roadblocks and filled craters interdicting local roads. A platoon from Company A was airlifted on two hours' notice to assist the ARVN Engineers in the construction of 850 feet of floating bridge at Ben Luc (See Inclosure 6, After Action Report - Ben Luc Bridge). Equipment support was provided at all base camps for bunker construction, clearing fields of fire, opening and closing night defensive positions, and hauling fill to weatherproof fire support bases.

(b) Cantonment Construction. During the reporting period, construction continued at the Di An, Lai Khe and Quan Loi base camps. No additional cantonment directives were received. The battalion inaugurated construction on housing for MCV advisory teams at 9 locations within its area of operations. Significant progress was made at the Di An and Quan Loi base camps, and assistance was rendered to the 34th Engineer Battalion at Lai Khe.

1. Di An. Companies A and D continued construction of the main base camp for the 1st Infantry Division Support Command and the adjacent camp for the 2nd Brigade, 1st Infantry Division. On the main base, production included one 21,000 water point with four fill stands, eight grease racks, 54,000 square yards of hardstand, 6.2 kilometers of interior road, 300

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY

BDA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for Period Ending 31 July 1968, RCS CSFOR-65 (RI)

linear feet of culvert, and 6,200 feet of drainage ditches. The main base is now 94% complete, up 4% from the previous quarter. In the 2nd Brigade area, construction completed during the reporting period included one 10,500 gallon water point with four fill stands and one 8 run dog kennel. The 2nd Brigade area is now 98% complete. The Di An construction program is scheduled for completion during the next quarter.

2. Lai Kho. Company B, supported by a platoon of the 557th Engineer Company (LB), assisted the 34th Engineer Battalion on base construction projects for the 3rd Brigade, 1st Infantry Division. During the period 1 May 1968 to 31 July 1968, the following construction was completed: One 40'x210' Post Exchange, five 30'x32' maintenance buildings, 62,800 square feet of hardstand, 11.3 kilometers of interior roads and 740 feet of culvert. Minimum essential requirements (MER) were provided for the 1st Military Police Detachment, 1st Military Intelligence Detachment and Division Artillery.

3. Quan Loi. Significant progress was made by Company C on the base construction program for the 1st Brigade, 1st Infantry Division. Facilities constructed to date include one 40'x200' post exchange, two 40'x56' warehouses, one 30'x76' theater-chapel, one 32 run, 20'x110' dog kennel, twenty-five 16'x32' mess halls, one 20'x52' commo-crypto building, one 40'x96' enlisted man's club, one 20'x52' DOQ, three 30'x32' maintenance buildings, 13.2 kilometers of interior roads, 3200 feet of ditches and 460 feet of culvert. The base construction program is now 72% complete. Construction is underway on maintenance buildings, grease racks, a service club, brigade headquarters and 7200 feet of electrical distribution lines. The project is scheduled for completion on 1 October 1968.

(3) Training:

(a) The 168th Land Clearing Task Force conducted a three day training program to enable their new operators to gain proficiency in the operation of the Rome Flow. The program consisted of instruction in the operation and maintenance of the D7E tractor and one day of supervised operation of the Rome Flow in a tactical operation. Twenty-four new operators were trained during the three day program.

(b) Company A was the first company of the battalion to undergo the 79th Engineer Group's training program in construction of the M4T6 bridge. The first day of training was classroom instruction devoted to site organization, composition of work parties, and techniques of bridge construction. The second day was a practical exercise consisting of tower construction, trestle erection, and float and raft construction. Two more line companies will undergo training in the M4T6 bridge during the next quarter.

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY

EDA-CO

3 August 1968

~~SUBJECT~~ Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

(c) A series of maintenance training periods was conducted for each company by the battalion maintenance section. A thirty minute course of instruction on maintenance characteristics of specific types of engineer and ordnance equipment was given weekly to each company. A different piece of equipment was covered each week. This program will continue through the next reporting period.

(d) The battalion continued to conduct training courses in accordance with USARV Regulation 350-1. Replacement training was accomplished through Replacement Training Schools conducted by the 1st Infantry Division. Weapons familiarization was accomplished utilizing 1st Infantry Division facilities.

f. Logistics. During the closing quarter of the Fiscal Year 1968, the 168th Engineer Combat Battalion continued to receive excellent support from the 506th Field Depot on issue of both major items of TO&E equipment and construction material. The 506th continued to move supply agencies from Saigon to Long Binh, making these agencies more easily accessible to individual engineer units. Some ten ton-wheeled tractors were released for issue during this period, but D7E crawler tractors and pioneer electric tool sets are still not available. One quarter-ton utility trucks have arrived in country in large shipments in which three were issued to the 168th Engineer Combat Battalion. Twelve additional pieces of air mobile engineer equipment were received during the quarter giving the battalion 69% of the major items authorized by the "air mobile package". Engineer Construction Material Yard (ECMY), an agency of 506th Field Depot, showed a general increase in issue of Class IV material. Such items as large diameter culvert, penneprino, and heavy timber became readily available, but 1" thick lumber in 4" to 10" widths, creosote poles of 40' length and longer, 1/2" plumbing fixtures, and 6"x6" wire mesh for reinforcing concrete have been increasingly difficult to obtain. A new automatic data processing system has enabled ECMY to cut the time required to release material available at the depot. The following table shows the time normally required for construction material to be released once a requisition has been submitted:

<u>PRIORITY</u>	<u>RELEASE ITEM</u>
02 (Hand Carried)	2 days
02	1 week
05	2 - 3 weeks
12	4 - 52 weeks

FOR OFFICIAL USE ONLY

NOT REPRODUCIBLE

FOR OFFICIAL USE ONLY

EDA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (RI)

First Logistical Command's policy of shipping all construction material by rail has reduced the transportation and manpower requirements of the battalion. Material shipped by rail is unloaded one quarter mile from the storage yard. Two trucks are then able to haul the same quantity of materials in a twelve hour period as twenty trucks could transport from Long Binh during the same time frame. This releases drivers and trucks for other missions, but it seriously overworks this unit's one forklift. A request for temporary loan of one additional forklift has been submitted. Class IV storage facilities are being upgraded in anticipation of the coming Monsoon Season. Excess items were turned in and unserviceable items were disposed of. Low areas were filled with laterite, graded, and shaped as material was redistributed within the yard. Items sensitive to water damage which could not be placed in the limited warehouse facilities were placed on well drained pads and covered with available salvage canvas and salvage T-17 membrane. The S-4 Section published 168th Engineer Combat Battalion Regulation Number 735-1 requiring closer control of all construction material handled by line units. During the reporting period, S-4 directed the movement of 19,324 tons of Class IV supplies. All re-supply of forward elements was accomplished by armed convoy, fixed wing airlift from Bien Hoa Air Base, and rotary wing airlift from the battalion helipad at Di An. The following figures indicate the volume of construction material moved:

<u>LOCATION</u>	<u>TONNAGE</u>	<u>REMARKS</u>
Saigon to Di An	188	
Long Binh to Di An	7527	
Long Binh to Di An	971	By rail
Lai Khe to Di An	31	
Di An to Lai Khe	440	
Di An to Quan Loi	1567	
Di An to Local Areas	2660	
Di An to Phu Loi	5534	
Di An to Dien Hoa	71	For fixed wing airlift to Song De
Di An to Dien Hoa	196	For fixed wing airlift to Duc Phong
Di An to Tra Cu	144	By rotary wing airlift

10

FOR OFFICIAL USE ONLY

NOT REPRODUCIBLE

FOR OFFICIAL USE ONLY

EDA-00

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (RI)

During the reporting period, the S-4 Section produced 630,000 gallons of potable water in support of two combat operations, one forward airfield construction site, and one training site. The training site at Di An is operated to familiarize operators with water purification equipment and operations, to keep equipment in peak operating condition, and to supplement the P&E operated "deep well" water points. Most problems involved with field operations of water purification units stemmed from poor raw water sources. In some cases, the source used was the only one available; but many problems could have been eliminated had supported units allowed the purification unit operators to conduct an engineer reconnaissance and select the best available site (See Inclosure 7, Memorandum for Record, Field Operation of the 1500 GPH Water Purification Set).

g. Force Development. The battalion continued the development of new organizational and operational techniques to meet the requirements of its unique mission. During the reporting period, the Air Mobile Company and the Land Clearing Task Force were refined; and those innovations already introduced were developed more fully.

(1) Company D was fully committed to air mobile operations during the reporting period. Missions included the upgrading of a forward airfield at Duc Phong, construction of a refueling system and battalion night defensive position at Song Da, and the construction of a C7A type II airfield at Tra Cu. The air mobile equipment has been proven well suited to this type of mission. The mission at Tra Cu was particularly suited to use of the air mobile equipment since the area was accessible only to rotary wing aircraft. Integration of the equipment into a line company has provided adequate supervision, skilled operators and sufficient specialized equipment. Company D currently has sufficient missions programmed to keep it fully committed for the next year.

(2) The Land Clearing Task Force underwent minor modifications during the reporting period. Additional maintenance capability and increased mobility were sought. A temporary authorization request was submitted in early July. Major items of additional equipment requested included three M548 tracked carriers, two contract trucks, one 300 ampere arc welder, and eight PRC 25 radios. These changes are currently being incorporated into a revised MTO&E to be submitted during the next quarter.

h. Command Management. The magnitude and scope of the battalion's mission demanded the application of sound management techniques. The Battalion Executive Officer monitored the battalion's command management program. Significant areas are listed below.

(1) Daily operations meetings were conducted at battalion and company level to organize projects and insure efficient allocation of the battalion's resources.

FOR OFFICIAL USE ONLY
NOT REPRODUCIBLE

FOR OFFICIAL USE ONLY

EDA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for Period Ending 31 July 1968, RCS CSFOR-65 (R1)

(2) The battalion's command management team conducted periodic inspections of subordinate units. Frequent staff visits to outlying companies were encouraged.

(3) At the completion of Operation Giant Swath, all D7E tractors belonging to the 168th Land Clearing Task Force underwent a thorough technical inspection by the 610th Maintenance Battalion. The objective of this inspection was the determination of serviceability criteria for D7E tractors. It was determined that tractors having the following characteristics should be removed from land clearing teams:

(a) More than 2500 hours of operation.

(b) More than two replacements of major assemblies, i. e. engines, transmissions, etc.

(c) Inoperative major assemblies that are not available in Vietnam, i. e. torque converters.

Using these guidelines, 15 tractors were declared unserviceable for land clearing operations and were replaced with newer tractors.

i. Inspector General: Major Francis L. Hanigan was appointed as acting IG for the battalion as a replacement for Major Riese. This headquarters received no formal IG complaints during this period. However two such complaints were presented to the USARV IG during his Annual General Inspection 3 - 7 June 1968. Both complaints were resolved to the satisfaction of the individual and the Army.

j. The battalion information program provided coverage for major accomplishments of the battalion. Individual performance was recognized through the submission of home town news releases. During the reporting period, 116 news releases were submitted to the 79th Engineer Group. Each company of the battalion submits a weekly information report to the battalion concerning significant events taking place in the individual company. The weekly information reports are reviewed and edited by the battalion PIO. Those reports containing news worthy information are prepared and submitted to 79th Engineer Group in the form of a news article. During the reporting period, 15 articles were submitted. The battalion received news coverage in several military publications. The Land Clearing Task Force was interviewed by Time Magazine in late July 1968. Publication of the battalion newspaper, The Five Star Review, was resumed to give local news coverage to the members of the battalion.

FOR OFFICIAL USE ONLY

NOT REPRODUCIBLE

FOR OFFICIAL USE ONLY

EDA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

k. Civic Affairs: During the reporting period, the battalion continued to assist and support the Go Vap II Orphanage, the Xuan Truong Orphanage, and the Saint Therese School. Assistance rendered consisted of distribution of excess foodstuffs from unit mess halls, MEDCAPS by the battalion surgeon, and English classes by the battalion chaplain. Total amount of foodstuffs collected was 2300 pounds. In addition, approximately 40,000 pounds of edible garbage were distributed for livestock use. Voluntary contributions totaling 34,600\$VN have been given to the Tan-Hai refugee village for the construction of a new church. 40,000\$VII were contributed to the Di An District for the construction of tables and desks for the three-room addition to the Di An High School. The addition was completed by the battalion on 20 April 1968. The battalion surgeon and a member of the 257th Medical Detachment distributed 300 dental kits to the Go Vap II orphanage. The children were instructed in dental hygiene and use of the dental kits. Clothing and scrap materials were distributed to the orphanages. Company C, 168th Engineer Combat Battalion is now maintaining an underprivileged children's day-care clinic in the village of An Loc. The clinic provides supervision for 32 children whose parents are separated or missing. The men of Company C have collected \$50 for the purchase of soap and beds for the children. Company C is now constructing a cooking shelter, and an outdoor oven. Medical care is provided twice weekly by qualified medical corpsmen. The men of Company C also take time out to teach the youngsters baseball and childrens' games.

2. Section 2, Lessons Learned: Commander's Observations, Evaluations and Recommendations:

a. Personnel: Awards and Decorations

(1) OBSERVATION: AR 672-5-1 restricts award of the Combat Medical Badge to members of the Army Medical Corps who are permanently assigned to infantry units of a brigade, regimental, or smaller unit.

(2) EVALUATION: The criterion for the award is that the infantry unit to which the individual is assigned must have been in contact with the enemy. Experience in Vietnam shows that units other than infantry units are frequently under hostile fire. One unit of this battalion received a total of 41 wounded personnel during the past quarter. A considerable number of these were the result of direct enemy fire. The medical corpsman assigned to this unit worked side by side with the medical corpsman of the infantry security element treating engineer and infantry soldiers wounded in the same action. The medical corpsman assigned to the 1st Infantry Division is eligible for award of the Combat Medic Badge. The medical corpsman assigned to this Engineer Battalion is not, creating an inequity of award eligibility, even though the service rendered was identical.

FOR OFFICIAL USE ONLY
NOT REPRODUCIBLE

FOR OFFICIAL USE ONLY

EDA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

(3) RECOMMENDATION: It is recommended that performance requirements for award of the Combat Medical Badge be reviewed to insure that present criteria are not outmoded by the style of warfare encountered in this present conflict.

b. Operations:

(1) Sealing Prefabricated Water Tanks

(a) OBSERVATION: Obtaining a uniform setting of sealing compound is one of the principle problems in assembly of prefabricated water tanks.

(b) EVALUATION: During daylight hours, the steel panels of the tank become heated by sunlight. This heat retards setting of sealing compound.

(c) RECOMMENDATION: Application of sealing compound in the late evening will eliminate non-uniform setting.

(2) Construction of Prefabricated Water Tanks.

(a) OBSERVATION: During the construction of prefabricated water tanks, difficulty was experienced in getting the bolts and holes to line up.

(b) EVALUATION: A significant number of man-hours were lost during water tank construction when nuts were tightened as soon as they were installed. Leaks resulted from improperly fitted joints.

(c) RECOMMENDATION: All nuts should be loosely installed until the tank is completed. They should be tightened only after all bolts are in place.

(3) Construction of Mine Booms

(a) OBSERVATION: Balk sections of M4T6 bridging are an acceptable component for construction of mine booms.

(b) EVALUATION: When constructing floating bridges in built-up areas, suitable materials for fabrication of mine booms frequently are in short supply. Logs or timbers are normally not available or are utilized for cribbing approaches.

(c) RECOMMENDATION: Large balk sections from M4T6 bridging can be effectively used for an expedient mine boom.

FOR OFFICIAL USE ONLY

NOT REPRODUCIBLE

FOR OFFICIAL USE ONLY

EDA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

(4) Fabricated Hinges

(a) OBSERVATION: Strap hinges or butt hinges cannot be effectively fastened to pipe or bricks.

(b) EVALUATION: In construction of a dog kennel at Quan Loi, a simple hinge was fabricated from two 1" long pieces of 3/4" diameter pipe and one 1/2" bolt. One piece of pipe was welded to the door frame, the other piece was welded to the door. The 1/2" bolt connected the two pieces of pipe.

(c) RECOMMENDATION: This hinge provided the required strength and installation simplicity for pipe or brick structures.

(5) Assembly of D-5 Dozer at Forward Locations.

(a) OBSERVATION: Assembly of D-5 dozers at forward locations is difficult and time consuming.

(b) EVALUATION: Assembly of D-5 dozers after airlift to forward locations usually requires two to five hours. A major portion of the time is expended in jacking the dozer up and placing the tracks under the track frame.

(c) RECOMMENDATION: By properly scheduling aircraft sorties, the tracks can be lifted out first by CH-47. The tracks can then be positioned so that the CH-54 sky crane can place the tractor frame into the tracks. Proper application of these procedures will eliminate two hours of assembly time.

(6) Fabrication of a Skid System for the MRS 100 Tractor.

(a) OBSERVATION: Since all overpacks for air mobile equipment are not presently available in Vietnam, there is no skid for disassembly and airlift of the MRS 100 tractor.

(b) EVALUATION: Disassembly of the MRS 100 tractor for airlift requires the removal of the large rubber wheels. To prevent the chassis from resting on the ground, a skid must be placed under the main axles. Without this skid, airlift and reassembly are impossible.

(c) RECOMMENDATION: Using the figure in the manual as a guide, a skid can be fabricated from sheet steel. This skid proved effective in the airlift of the MRS 100 tractor to Tra Cu.

(7) Additional Screening for Sump Pump.

FOR OFFICIAL USE ONLY

NOT REPRODUCED

FOR OFFICIAL USE ONLY

EDA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

(a) OBSERVATION: Additional screening is required when using sump pumps to drain water where much foreign matter is present.

(b) EVALUATION: During pumping operations in water containing a large amount of debris, pumps frequently become clogged. Increased maintenance time greatly reduces operational efficiency.

(c) RECOMMENDATION: By cutting numerous 1" holes in the side of a 55-gallon drum and covering the sides with ordinary window screen, the required additional screening is provided. In addition, a stable base for the pump is provided.

(8) Drainage Ditches

(a) OBSERVATION: Vee ditches often fail during heavy monsoon rains.

(b) EVALUATION: A grader is usually not able to cut a ditch capable of carrying the large volume of water from major storms. Experimentation at Lai Khe indicated that wide, flat bottomed ditches were superior to vee ditches in areas where a large water flow is anticipated.

(c) RECOMMENDATION: Drainage plans for areas of heavy rainfall should include wide, flatbottom ditches cut with a dozer or scraper.

(9) Land Clearing

(a) OBSERVATION: Excessive "walking" of D7E tractors has a detrimental effect on the operational condition of the tractors.

(b) EVALUATION: During Operation Giant Swath, overland movements of up to 7 kilometers each way were required by the Tactical Commander. It was found that after each long overland movement, the deadline rate increased considerably.

(c) RECOMMENDATION: Land Clearing Operations should be planned so that all cutting takes place within four kilometers of each established base camp.

(10) Land Clearing

(a) OBSERVATION: When a base camp has been cleared, it should be occupied immediately.

(b) EVALUATION: During the latter part of Operation Giant Swath, a

FOR OFFICIAL USE ONLY

NOT REPRODUCIBLE

FOR OFFICIAL USE ONLY

EDA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

base camp area was cleared in a heavily jungled area. The security then withdrew to another base camp for the night. The next day, while reentering the cleared base camp, four D7E tractors struck mines.

(c) RECOMMENDATION: All base camps should be occupied immediately after clearing.

(11) Land Clearing

(a) OBSERVATION: Rome Plows should not be used as recovery vehicles.

(b) EVALUATION: During Operation Giant Swath, a shortage of recovery vehicles in the field necessitated the use of D7E tractors to recover incapacitated APC's, tanks, and VTR's. Tractors used for this purpose usually suffered damage.

(c) RECOMMENDATION: When planning a land clearing operation, sufficient recovery vehicles should be programmed so D7E tractors do not have to perform this mission.

(12) Land Clearing

(a) OBSERVATION: Air control is essential to effective jungle clearing.

(b) EVALUATION: A shortage of aircraft during Operation Giant Swath caused many cuts to be made without air guidance. In almost all cases, the initial cut was made improperly; cutting time was lost rerouting tractors; and control of the plows was difficult.

(c) RECOMMENDATION: When planning a land clearing operation, one aircraft should be made available exclusively to the Land Clearing Task Force for the initial cut in the morning, the final acreage estimate in the afternoon, and two or three other times during the cutting day.

(13) Airlift of Dozer Blades

(a) OBSERVATION: Dozer blades tend to rotate when slung from rotary wing aircraft.

(b) EVALUATION: Excessive rotation of airlifted cargo causes abrasion of the sling and possible failure. In addition, a safety hazard is created, since rotating cargos made aircraft more difficult to control.

(c) RECOMMENDATION: A parachute, 5' in diameter, attached to each corner of the upper end of the blade significantly reduces rotation.

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY

EBA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

(14) Installation of Masonite

(a) OBSERVATION: Masonite, when subjected to the air, will expand 1/8 inch.

(b) EVALUATION: During construction of the Lai Khe Post Exchange, the masonite placed on the walls and ceilings expanded.

(c) RECOMMENDATION: When installing masonite, the bundle should be broken and the sheets separated. The separated sheets should stand for at least 24 hours prior to installation.

c. Intelligence

(1) Compaction of Road Shoulders

(a) OBSERVATION: Enemy mines are frequently found buried in the shoulders or roads.

(b) EVALUATION: During road upgrading on Route 13, it was found that the Viet Cong were burying mines in the uncompacted shoulders of the road. Vehicles would occasionally drive on the shoulders. At least two vehicles were damaged by mines placed in the shoulders.

(c) RECOMMENDATION: Compaction of road shoulders made burying of the mines more difficult. Detection was simplified because disturbance of the compacted shoulder was more easily recognized.

(2) Mounting Crew-Served Night Vision Devices.

(a) OBSERVATION: There is no effective means of mounting the crew-served night vision device in observation towers.

(b) EVALUATION: For base camp defense, night vision devices are required to be mounted in 36-foot observation towers.

(c) RECOMMENDATION: A mount for a helicopter door gunner's machine-gun can be modified to mount the sight. To the swivel head and bolt used for the M-60 machinegun mount weld a 1/2"x2"x3" plate. This plate will then fit the slot on the bottom of the scope.

d. Logistics

(1) Increasing Sandbag Life

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY

EBA-00

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for Period Ending 31 July 1968, RCS CSFOR-65 (R1).

(a) OBSERVATION: Climatic conditions in Vietnam cause rapid deterioration of sandbags.

(b) EVALUATION: The average life of untreated sandbags in Vietnam is approximately eight months. Frequent replacement of sandbags wastes money and manpower.

(c) RECOMMENDATION: A light coating of peneprene will more than double the useful life of sandbags.

(2) Expedient Radiator Repair

(a) OBSERVATION: Radiators in forward locations that develop leaks must usually be evacuated for repair.

(b) EVALUATION: Since new radiators are not readily available through direct exchange, equipment is often deadlined two or three days until a suitable replacement radiator is obtained. The leak can be repaired expediently by cutting the upper radiator between the water jackets, bending the ends and clamping them together with a pair of pliers. Then apply a generous coating of tubeless tire cement to the cut ends. The radiator is then useable until replaced or evacuated for repair.

(c) RECOMMENDATION: A supply of tubeless tire cement should be maintained at forward locations for emergency repair of radiators.

(3) Substitution of Parts for Air Mobile Equipment

(a) OBSERVATION: Repair parts for air mobile equipment are in short supply.

(b) EVALUATION: It has been found that some parts for regular engineer equipment can be substituted when air mobile parts are not available. The oil filter from a $\frac{1}{2}$ -ton truck is interchangeable with the oil filter of the pneumatic roller. Hydraulic lines from a 5-ton dump truck can be used to replace the hydraulic lines of the backhoe. A non-pressure gasket can be substituted for the injection pump drive shaft pressure gasket on the D-2 dozer. When front and rear tires for the backhoe were not available, $\frac{1}{2}$ -ton truck tires could be used for the front and grader tires for the back.

(c) RECOMMENDATION: Interchangeable parts should be used whenever possible to avoid extended deadline.

(4) Repair of Wheel Cylinders on the 440 HA Grader

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY

EBA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for Period Ending 31 July 1968, RCS CSFOR-65 (R1)

(a) OBSERVATION: There is a shortage of wheel cylinders for the 440 HA grader.

(b) EVALUATION: Resupply through normal channels for the 440 HA grader is very difficult because most parts carry a manufacturer's stock number and not a FSN.

(c) RECOMMENDATION: The cups and pistons of the M52, 5-ton dump truck are identical to those on the 440 HA grader. These wheel cylinder kits are of equal quality to the original parts.

(5) Land Clearing

(a) OBSERVATION: Performance of scheduled maintenance at the proper time reduces deadline.

(b) EVALUATION: The climatic conditions in Vietnam require periodic maintenance services to be required more frequently. For example, quarterly maintenance should be performed every 125 hours, rather than every 500 hours. To accomplish these services on schedule, otherwise operational D7E tractors must be kept in the base camp.

(c) RECOMMENDATION: Three plows should be left in base camp every day for scheduled maintenance. During this time a complete serviceing should be accomplished to include cleaning belly pans, flushing radiators, and a full technical inspection.

e. Organization:

(1) OBSERVATION: Additional maintenance equipment is required by the 168th Land Clearing Task Force.

(2) EVALUATION: During Operation Giant Swath, it became apparent that additional equipment was necessary to cope with the maintenance problems caused by heavy jungle, rough terrain and enemy mines. The Land Clearing Task Force was augmented with two additional contact trucks, a 3-ton crane to provide additional lifting capability, eight PRC 25 radios and one arc welder. This additional communications equipment provided the necessary flexibility in command and control. The maintenance equipment enabled more expeditious repair resulting in a decreased deadline rate.

3. Section 2. Part II. Recommendations

a. The operation support missions performed by the battalion during

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY

EBA-00

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

this reporting period have presented unique challenges resulting in the lessons learned and recommendations included in Part I of this section. There are several significant, specific recommendations that can be derived from the experiences of the past quarter.

b. The experiences derived by the 168th Land Clearing Task Force during Operation Giant Swath resulted in reassessment of several areas of Rome Plow doctrine. The operation was unique in its employment of Rome Plows to cut wide swaths through virgin jungle to provide access for heliborne infantry assaults. The importance of maintenance as the key to high productivity was again apparent. The importance of maintaining a rigidly controlled and closely supervised maintenance program, in spite of pressures to put every plow in the field every day, was illustrated by the decreased acreage and increased deadline during Operation Giant Swath. As a result of land clearing operations during the past quarter, the following recommendations are made.

(1) A Standard Operating Procedure (SOP) for land clearing operations is needed to guide tactical commanders in the uses and limitations of the Rome Plow. A proposed SOP is attached as Inclosure 8.

(2) D7E tractors engaged in land clearing receive twice the wear that tractors in other uses receive. A program of tractor rotation, in which a D7E is used in land clearing until it no longer meets serviceability criteria and then is rotated to normal construction work, will provide more efficient land clearing operations. In addition, the useful life of these D7E tractors will be extended.

(3) The key to efficient jungle clearing is good maintenance. Scheduled maintenance must be conducted as required even if otherwise operational plows must remain in the base camp for these services. Pressures to achieve high daily acreages at the cost of long term maintenance are self defeating.

c. The operations conducted by Company D, the air mobile company, have proved the effectiveness of air mobile equipment for the battalion's missions in Vietnam. The construction of the Tra Cu airfield would have been impossible without the air mobile equipment. Air mobile missions for Company D are currently programmed through 1 January 1969. There is every indication this specialized equipment will continue to be in demand. Integration of this equipment into a company, rather than maintaining a "pool" for special missions, has enabled proper maintenance and control of the equipment. The deadline rate for air mobile equipment approximates that for the battalion's standard equipment. One of the few limitations

FOR OFFICIAL USE ONLY

EBA-CO

3 August 1968

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

of the air mobile packet is the 3/4-ton dump truck. Weak axles and limited hauling capacity are the key limiting factors. Due to the weak axles, a load is unable to be spread without causing excess stress on the rear axles. On several occasions, the axles have snapped while attempting to spread a load. The limited hauling capacity limits the expeditions completion of operational support missions. Organic loading equipment is a 2 $\frac{1}{2}$ -cubic yard scoop loader which has a bucket larger than the bed of the truck, lending to overloading and safety hazards to the driver. In general, the air mobile company is an unqualified success whose knowledgeable personnel, specialized equipment, and expertise in equipment airlift is much in demand. Therefore, I recommend:

(1) The air mobile MTO&E proposed in last quarter's ORLL be reconsidered as the practical way to accomplish air mobile missions, while properly maintaining the equipment.

(2) The air mobile company be utilized exclusively for specialized missions in isolated locations.

(3) The company continue to be committed to no more than two separate construction sites.

(4) Dump trucks be of 2 $\frac{1}{2}$ -ton type in place of the 3/4-ton type dump.

John E. Schweizer

JOHN E. SCHWEIZER
LTC, CE
Commanding

S-Incl

-cs Withdrawn, HQ, DA

ECCE-CO (3 Aug 68) 1st Ind

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

DA, HEADQUARTERS, 79TH ENGINEER GROUP, APO 96491, 20 August 1968

TO: Commanding General, 20th Engineer Brigade, ATTN: AVBI-CS,
APO 96491

The Operational Report of the 168th Engineer Battalion (C) for the
period ending 31 July 1968 has been reviewed. It is considered to be
an adequate summary of the battalion's operational experience during
that period.

Richard L. West

RICHARD L. WEST
Colonel, CE
Commanding

AVBI-08 (3 Aug 68) 2nd Ind

SUBJECT: Operational Report of the 168th Engineer Combat Battalion
for Period Ending 31 July 1968, RCS CSFOR-65(R1)


DA, HQ QUARTERS, 20TH ENGINEER BRIGADE, APO 96491

SEP 23 1968

TO: Commanding General, US Army Vietnam, ATTN: AVHCC-DST, APO 96375

1. Submitted in accordance with USARV Regulation 525-15, dated 13 April 1968.
2. Reference Section 2, paragraph d(2): Concur; however, solder should be used if available.
3. Reference Section 2, paragraph d(3): Concur with the exception of the gasket substitution for the injector pump drive shaft. A non-pressure gasket could allow fuel oil to leak into the crankcase resulting in possible engine failure. This recommendation should be checked by a qualified technical representative.
4. Reference paragraph 3b(1): 20th Engineer Brigade has published a Land Clearing Guide to Tactical Commanders.

FOR THE COMMANDER:


RICHARD L. TAYLOR
1LT, AGC
Assistant Adjutant

Copies Furnished:
CG, 8th US Army
CG, 16th Engr Bde

24

NOT REPRODUCIBLE

AVHGC-DST (3 Aug 68) 3d Ind

MAJ Klingman/ds/LBN 4433

SUBJECT: Operational Report of the 168th Engineer Combat Battalion for
Period Ending 31 July 1968, RCS CSFOR-65 (R1)

HEADQUARTERS, UNITED STATES ARMY, VIETNAM, APO San Francisco 96375 10 OCT 1968

TO: Commander in Chief, United States Army, Pacific, ATTN: GPOP-DT,
APO 96558

1. This headquarters has reviewed the Operational Report-Lessons Learned for the quarterly period ending 31 July 1968 from Headquarters, 168th Engineer Combat Battalion.

2. Comments follow:

a. Reference item concerning criteria for award of the Combat Medical Badge, page 13, paragraph 2a: Nonconcur. This headquarters queried DA in January 1967 for clarification of paragraph 97A(1)(2), AR 672-5-1. DA's response, contained in unclassified message 29002, 19 January 1967, specifically states that Army Medical Service personnel assigned to Engineer, Artillery, Aviation, Armor or Cavalry units, are not eligible for award of the Combat Medical Badge.

b. Reference item concerning substitution of parts for airmobile equipment, page 19, paragraph a(3); and 2d Indorsement, paragraph 3: Concur with 2d Indorsement, paragraph 3.

FOR THE COMMANDER:



F. S. TAYLOR, JR.
Major, AGC
Asst Adjutant General

Cy furn:
HQ 20th Engr Bde
HQ 168th Engr Cbt Bn

GPOP-DT (3 Aug 68) 4th Ind

SUBJECT: Operational Report of HQ, 168th Engr Cbt Bn for Period Ending
31 July 1968, RCS CSFOR-65 (R1)

HQ, US Army, Pacific, APO San Francisco 96558 14 NOV 1968

TO: Assistant Chief of Staff for Force Development, Department of the
Army, Washington, D. C. 20310

1. This headquarters has evaluated subject report and forwarding
indorsements and concurs in the report as indorsed.
2. Reference paragraph 2a, 3d Indorsement: The criteria for award
of the Combat Medical Badge in AR 672-5-1 are considered appropriate.

FOR THE COMMANDER IN CHIEF:



C. L. SHORTT
CPT, AGC
Asst AG

Cy furn:
CG USARV

UNCLASSIFIED

Security Classification

DOCUMENT CONTROL DATA - R & D

(Security classification of title, body of abstract and indexing annotation must be entered when the overall report is classified)

1. ORIGINATING ACTIVITY (Corporate author)		2a. REPORT SECURITY CLASSIFICATION	
HQ, OACSFOR, DA, Washington, D.C. 20310		For Official Use Only	
		2b. GROUP	
3. REPORT TITLE			
Operational Report - Lessons Learned, HQ, 168th Engineer Combat Battalion (U)			
4. DESCRIPTIVE NOTES (Type of report and inclusive dates)			
Experiences of unit engaged in counterinsurgency operations, 1 May - 31 Jul 68			
5. AUTHOR(S) (First name, middle initial, last name)			
CO, 168th Engineer Combat Battalion			
3. REPORT DATE		7a. TOTAL NO. OF PAGES	7b. NO. OF REFS
3 August 1968		27	
6a. CONTRACT OR GRANT NO.		9a. ORIGINATOR'S REPORT NUMBER(S)	
b. PROJECT NO.		683376	
c. N/A		9b. OTHER REPORT NO(S) (Any other numbers that may be assigned this report)	
d.			
10. DISTRIBUTION STATEMENT			
11. SUPPLEMENTARY NOTES		12. SPONSORING MILITARY ACTIVITY	
N/A		OACSFOR, DA, Washington, D.C. 20310	
13. ABSTRACT			

27

The following items are recommended for inclusion in the Lessons Learned Index:

ITEM 1

* SUBJECT TITLE _____
** FOR OT UT # _____
***PAGE # _____

ITEM 2

SUBJECT TITLE _____
FOR OT UT # _____
PAGE # _____

ITEM 3

SUBJECT TITLE _____
FOR OT UT # _____
PAGE # _____

ITEM 4

SUBJECT TITLE _____
FOR OT UT # _____
PAGE # _____

ITEM 5

SUBJECT TITLE _____
FOR OT UT # _____
PAGE # _____

* Subject Title: A short (one sentence or phrase) description of the item of interest.

** FOR OT UT # : Appears in the Reply Reference line of the Letter of Transmittal. This number must be accurately stated.

***Page # : That page on which the item of interest is located.

- - FOLD - - -

DEPARTMENT OF THE ARMY

POSTAGE AND FEES PAID
DEPARTMENT OF THE ARMY

OFFICIAL BUSINESS

Office of the Assistant Chief of Staff for
Force Development
ATTN: Operational Reports Branch
Headquarters, Department of the Army
Washington, D.C. 20310

STAPLE

STAPLE

DA Label 18, 1 APR 59 PREVIOUS EDITIONS OF THIS LABEL ARE OBSOLETE.

- - FOLD - - -